

**GOVERNMENT OF INDIA
SHIPPING, ROAD TRANSPORT AND HIGHWAYS
LOK SABHA**

STARRED QUESTION NO:151

ANSWERED ON:02.08.2006

COMPLETION OF NORTH -SOUTH AND EAST WEST CORRIDORS

Reddy Shri Mekapati Rajamohan

Will the Minister of SHIPPING, ROAD TRANSPORT AND HIGHWAYS be pleased to state:

- (a) the expenditure incurred on the North-South and East-West Corridors upto June 30, 2006;
- (b) whether land required for the purpose has been acquired in each case; and.
- (c) if so, the time by which the corridors are likely to be completed?

Answer

THE MINISTER OF SHIPPING, ROAD TRANSPORT AND HIGHWAYS (SHRI T. R. BAALU)

(a) to (c) A Statement is laid on the Table of the House.

STATEMENT REFERRED TO IN REPLY TO PARTS (a) TO (c) OF LOK SABHA STARRED QUESTION NO. 151 TO BE ANSWERED ON 2ND AUGUST 2006 ASKED BY SHRI M.RAJA MOHAN REDDY REGARDING COMPLETION OF NORTH-SOUTH AND EAST-WEST CORRIDORS.

(a) to (c) The cumulative expenditure incurred on North-South & East-West Corridors upto June 30, 2006 is Rs. 4759.97 crore and upto 30th June 2006, about 68% of the required land has been acquired. This project is expected to be completed substantially by December, 2008.